

**Sent:** Tuesday, March 1, 2022 7:57 AM

**Subject:** Capital Project Update - T4 Roof Replacement

The College Community,

Beginning on March 7th, the T4 Roof Replacement project will begin its final phases with the replacement of the existing metal deck panels, the installation of new roof insulation and the installation of the new roofing system.

The revised expected completion date for this project is now **June 1st, 2022**.

Two separate crews of 10 installers each will now be working double shifts, from 7 AM to 11 PM on weekdays.

A 137-foot boom lift truck will be used to bring materials up to the roof and accelerate the progress of the work.

The entire 2nd floor of T4 will remain closed and off-line until the project is 100% completed. However, the 1st floor will remain open for classes and offices for the remaining portion of this project, anticipating that the noise levels on the 1st floor will be minimal.

I want to thank the occupants of T4 for their patience, understanding and cooperation as we bring this project to a close.

Please do not hesitate to contact me with any questions.

Ed Rios

Vice President for Finance and Administration